NC/QC/YD/2019-20/W6-NM-C1 Date: 02-03-2021

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**167 min**	Shall not be less than 30 min
2	Final setting time	**279 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**1.98 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.14 mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	**28.52 N/Sq mm**	Shall not be less than 27 N/Sqmm

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Muthu Maramma Temple Road

NEWZEN CONSULTANT * BANGALORE *

Page No. 1/1,

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NC/QC/YD/2019-20/W6-NM-PCC1 **Date: 02-03-2021**

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.
{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	**100.00**	85-100	90 – 100
20mm	**64.25**	0 -20	30- 70
10mm	**31.50**	0 -5	10- 35
4.75mm	**4.15**	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	**100.00**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**98.45**	60-95	75-100	85-100	
01.18	**83.15**	30-70	55-90	75-100	
600.mic	**46.70**	15-34	35-59	60-79	
300.mic	**23.90**	5-20	8-30	12-40	
150.mic	**6.25**	0-10	0-10	0-10	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Muthu Maramma Temple Road

NEWZEN CONSULTANT * BANGALORE *

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 64

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W6-NM-C2 **Date: 06-03-2021**

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**156 min**	Shall not be less than 30 min
2	Final setting time	**270 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**1.83 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.09 mm**	Shall not be more than 10 mm
5	Compressive strength b) 3 days (average of three results)	**28.36 N/Sq mm**	Shall not be less than 27 N/Sqmm

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Beside Studio

Page No. 1/1,

NEWZEN CONSULTANT * BANGALORE *

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

NC/QC/YD/2019-20/W6-NM-PCC2 **Date: 06-03-2021**

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.
{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	**100.00**	85-100	90 – 100
20mm	**64.25**	0 -20	30- 70
10mm	**26.80**	0 -5	10- 35
4.75mm	**4.05**	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	**100.00**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**95.25**	60-95	75-100	85-100	
01.18	**82.75**	30-70	55-90	75-100	
600.mic	**46.30**	15-34	35-59	60-79	
300.mic	**24.15**	5-20	8-30	12-40	
150.mic	**7.05**	0-10	0-10	0-10	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Beside Studio

NEWZEN CONSULTANT BANGALORE

Page No. 1/1,

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NC/QC/YD/2019-20/W6-NM-CE1 **Date: 10-03-2021**

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**154 min**	Shall not be less than 30 min
2	Final setting time	**276 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**1.77 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.11 mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	**28.09 N/Sq mm**	Shall not be less than 27 N/Sqmm

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Opp Govt School Road

NEWZEN CONSULTANT BANGALORE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W6-NM-FA1 **Date: 10-03-2021**

1. TESTING OF FINE AGGREGATES :

Sub: Testing of Fine Aggregates.

{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}

Ref.: Material testing/PMC/19-20,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

TABLE - 1.1 : SIEVE ANALYSIS :

IS Sieve Size,mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -II	
04.75	**95.35**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**82.65**	60-95	75-100	85-100	
01.18	**66.25**	30-70	55-90	75-100	
600. mic	**48.90**	15.34	35-59	60-79	
300.mic	**23.40**	5-20	8-30	12-40	
150.mic	**8.10**	0-10	0-10	0-10	

TABLE 1.2 ;

Sl No	Test Conducted	Sample	Results	**Requirements** as Per IS. Specification IS :383-1970 (Reaffirmed 2002)
1	Bulking of Sand	001	**17.84 %**	-----
2	Silt Content	----	**0.57 %**	Not more than 8%
3	Specific Gravity	----	**2.61**	-------

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Opp Govt School Road

NEWZEN CONSULTANT BANGALORE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

Page No. 1/1,

NC/QC/YD/2019-20/W6-NM-CA1 **Date: 10-03-2021**

1. TESTING OF COARSE AGGREGATES (20 mm):

Sub: Testing of Construction Materials.

{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}

Ref.: Material testing/PMC/19-20,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

Table - 1.1 : SIEVE ANALYSIS :

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2002) % Passing	
	20 mm Sample	Single size	Graded
40 mm	**100.00**	100.00	100.00
20 mm	**97.35**	85-100	90 - 100
10 mm	**45.90**	0 - 20	25 - 55
4.75 mm	**3.75**	0 - 5	0 - 10

TABLE 1. 2 :

SL No	Test conducted	Results	Requirements as per IS:383-1970 & Tests Conforms to IS 2386(Part I to IV) – 1963 (Reaffirmed on 2002)
1.	Flakiness Index	**25.46 %**	Not to exceed 25 %
2.	Crushing value	**27.84 %**	Not to exceed 45 % for concrete other than for wearing surfaces and 30% for concrete for wearing surfaces

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Opp Govt School Road

NEWZEN CONSULTANTS BANGALORE

Page No. 1/1

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-63

NC/QC/YD/2019-20/W6-NM-CB1 **Date: 22-03-2021**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	15-03-21	22-03-21	07	22500	560	24.89	**25.26**
	002	"	"	"	"	575	25.56	
	003	"	"	"	"	570	25.33	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Beside Studio

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Page No. 1/1,

NC/QC/YD/2019-20/W6-NM-CB2

Date: 22-03-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	15-03-21	22-03-21	07	22500	565	25.11	**24.96**
	002	"	"	"	"	555	24.67	
	003	"	"	"	"	565	25.11	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Dead End Road

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W6-NM-CB3 **Date: 25-03-2021**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	18-03-21	25-03-21	07	22500	560	24.89	**24.81**
	002	"	"	"	"	570	25.33	
	003	"	"	"	"	545	24.22	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Muthu Maramma Temple Road

NEWZEN CONSULTANT * BANGALORE *

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W6-NM-CB4

Date: 25-03-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	18-03-21	25-03-21	07	22500	560	24.89	**25.11**
	002	"	"	"	"	570	25.33	
	003	"	"	"	"	565	25.11	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Muthu Maramma Temple Road

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W6-NM-CB1A **Date: 12-04-2021**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	15-03-21	12-04-21	28	22500	750	33.33	**33.04**
	002	"	"	"	"	745	33.11	
	003	"	"	"	"	735	32.67	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Beside Studio

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W6-NM-CB2A

Date: 12-04-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	15-03-21	12-04-21	28	22500	750	33.33	**32.96**
	002	"	"	"	"	735	32.67	
	003	"	"	"	"	740	32.89	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Dead End Road

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W6-NM-CB3A

Date: 15-04-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	18-03-21	15-04-21	28	22500	740	32.89	**33.19**
	002	"	"	"	"	745	33.11	
	003	"	"	"	"	755	33.56	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Muthu Maramma Temple Road

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W6-NM-CB4A

Date: 15-04-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	18-03-21	15-04-21	28	22500	755	33.56	**33.33**
	002	"	"	"	"	750	33.33	
	003	"	"	"	"	745	33.11	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Muthu Maramma Temple Road

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com